CIVILTECH LABS

TEST REPORT ON COARSE AGGREGATES 20mm ↓ Graded Ref:IS:383/2386

Name of the Client	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Improvements to roads and construction of culverts at MS Palya Salim House to Ali House Road in Ward No.11 (Kuvempunagara),Vidyaranyapura Sub Division
Agency Name	Sri. P. Kumaraswamy

Sample	Date of Testing	Specific Gravity	Absorption in %	IS Sieve Designation (mm)	Sieve Analysis (% Passing IS Sieve)	Grading Requirement As Per IS 383-1970	Remarks
20mm Down Graded	25/02/2014	2.63	0.33	**40**	100	**100**	Satisfies The Requirement
				20	97	**95-100**	
				10	40	**25-55**	
				4.75	6	**0-10**	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

CIVIL TECH LABS
5, I Floor, ICross
Srinivasa Colony, Mission Road
BANGALORE-560 027

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE

CIVILTECH LABS

TEST REPORT ON COARSE AGGREGATES 40mm ↓ Graded Ref:IS:383/2386

Name of the Client	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Improvements to roads and construction of culverts at MS Palya Salim House to Ali House Road in Ward No.11 (Kuvempunagara),Vidyaranyapura Sub Division
Agency Name	Sri. P. Kumaraswamy

Sample	Date of Testing	Specific Gravity	Absorption in %	IS Sieve designation (mm)	Sieve Analysis (% Passing IS Sieve)	Grading Requirement As Per IS 383-1970	Remarks
40mm Down Graded	25/02/2014	2.66	0.29	**80**	100	**100**	Satisfies The Requirements
				40	96	**95-100**	
				20	53	**30-70**	
				10	26	**10-35**	
				4.75	3	**0-5**	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

CIVIL TECH LABS
5, I Floor, ICross
Srinivasa Colony, Mission Road
BANGALORE-560 027

CIVIL TECH LABS BANGALORE

Lab Incharge
Civil Tech Labs

CIVILTECH LABS

TEST REPORT ON CEMENT

Name of the Client	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Improvements to roads and construction of culverts at MS Palya Salim House to Ali House Road in Ward No.11 (Kuvempunagara),Vidyaranyapura Sub Division
Agency Name	Sri. P. Kumaraswamy

Tests on Cement	Test Date	Tests	Test Method As Per IS & Apparatus		Results		Requirements As Per IS 8112 1989	Remarks
			IS Code	Method	Value	Unit		
	25/02/2014	Initial Setting Time	**IS-4031 (Part-5) 1988**	VICAT	49	min	Not Less Than 30 Minutes	Satisfies Requirement
		Final Setting Time	**IS-4031 (Part-5) 1988**	VICAT	502	min	Not More Than 600 Minutes	Satisfies Requirement
		Soundness	**IS-4031 (Part-3) 1988**	LE-CHATELIER	3	mm	Not More Than 10 mm	Satisfies Requirement

Note:

1.The results relate only to the items tested.

2.Report shall not be reproduced except in full, without the written approval of the lab.

3.Any correction invalidates this report.

4.The results are based on the test conducted on samples supplied by the Client

CIVIL TECH LABS
5, I Floor, ICross
Srinivasa Colony, Mission Road
BANGALORE-560 027

CIVIL TECH LABS BANGALORE

Lab Incharge
Civil Tech Labs

CIVILTECH LABS

TEST REPORT ON FINE AGGREGATES Ref:IS:383/2386

Name of the Client	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Improvements to roads and construction of culverts at MS Palya Salim House to Ali House Road in Ward No.11 (Kuvempunagara),Vidyaranyapura Sub Division
Agency Name	Sri. P. Kumaraswamy

Sample	Date of Testing	Specific Gravity As Per IS: 2720 Part 3 - 1970	IS Sieve designation (mm)	Sieve Analysis (% Passing IS Sieve)	Grading Requirement As Per IS 383-1970				Grading Zone
					ZONE-I	ZONE-II	ZONE-III	ZONE-IV	
Fine Aggregates	25/02/2014	2.55	10	100	100	100	100	100	II
			4.75	99	90-100	90-100	90-100	95-100	
			2.36	84	60-95	75-100	85-100	95-100	
			1.18	69	30-70	55-90	75-100	90-100	
			0.6	41	15-34	35-59	60-79	80-100	
			0.3	22	5-20	8-30	12-40	15-50	
			0.15	7	0-10	0-10	0-10	0-15	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

CIVIL TECH LABS
5, I Floor, ICross
Srinivasa Colony, Mission Road
BANGALORE-560 027

CIVIL TECH LABS BANGALORE

Lab Incharge
Civil Tech Labs

CIVILTECH LABS

TEST REPORT ON REINFORCEMENT STEEL BARS 12mm

Name of the Client	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Improvements to roads and construction of culverts at MS Palya Salim House to Ali House Road in Ward No.11 (Kuvempunagara),Vidyaranyapura Sub Division
Agency Name	Sri. P. Kumaraswamy
Date of Test	25/02/2014

Sl.No.	Description	Result	IS 1786-1985 Min. Requirements	Remarks
1	Measured Diameter mm	12	12	Satisfactory
2	Wt/m Length (Kg/m)	0.89	0.888	Satisfactory
3	Bend & RebendTest	Pass	Should not Crack or Fracture	Satisfactory
4	Elongation (%)	15.6	14.5	Satisfactory
5	Yield Stress(N/Sq.mm)	422	415	Satisfactory
6	U T S (N/Sq.mm)	528	485	Satisfactory

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

CIVIL TECH LABS
5, I Floor, ICross
Srinivasa Colony, Mission Road
BANGALORE-560 027

CIVIL TECH LABS BANGALORE

Lab Incharge
Civil Tech Labs

CIVILTECH LABS

TEST REPORT ON REINFORCEMENT STEEL BARS 16mm

Name of the Client	AEE, Vidyaranyapura Sub Division, BBMP
Name of Work	Improvements to roads and construction of culverts at MS Palya Salim House to Ali House Road in Ward No.11 (Kuvempunagara),Vidyaranyapura Sub Division
Name of the Agency	Sri. P. Kumaraswamy
Date of test	25/02/2014

Sl.No.	Description	Result	IS 1786-1985 Min. Requirements	Remarks
1	Measured Diameter mm	16	16	Satisfactory
2	Wt/m Length (Kg/m)	1.61	1.58	Satisfactory
3	Bend & RebendTest	Pass	Should not Crack or Fracture	Satisfactory
4	Elongation (%)	16.1	14.5	Satisfactory
5	Yield Stress(N/Sq.mm)	429	415	Satisfactory
6	U T S (N/Sq.mm)	536	485	Satisfactory

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

CIVIL TECH LABS
5, I Floor, ICross
Srinivasa Colony, Mission Road
BANGALORE-560 027

CIVIL TECH LABS BANGALORE

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS

TEST REPORT ON CONCRETE CUBES

Name of the Client	AEE, Vidyaranyapura Sub Division, BBMP
Project	Improvements to roads and construction of culverts at MS Palya Salim House to Ali House Road in Ward No.11 (Kuvempunagara),Vidyaranyapura Sub Division
Agency	Sri. P. Kumaraswamy
Grade of Concrete	M-20
No. of cubes tested	3
Dimension of Specimen	150mmx150mmx150mm
Cross Sectional Area	22500 Sq.mm
Technical Reference	IS: 516-1959(Reaffirmed 2004)

Sl.No	Identification	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/Sq.mm)	Avg Compressive Strength (N/Sq.mm)
1	CC-Work	26/02/2014	26/03/2014	28	8.16	505	22.44	21.93
2					8.14	495	22.00	
3					8.10	480	21.33	

Note:

1 The results relate only to the items tested.
2 Report shall not be reproduced except in full, without the written approval of the lab.
3 Any correction invalidates this report.
4 The results are based on the test conducted on samples supplied by the client.

CIVIL TECH LABS
5, I Floor, ICross
Srinivasa Colony, Mission Road
BANGALORE-560 027

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE